COMPLETION REPORT

1	Name of the work	Improvements to drains at Bagalagunte main road left side in Bagalagunte Ward No. 14
2	Sanctioned Estimate No. & Date	T-SNO E&I/DH 58/15-16 dt 4-1-2016
3	Head of Account which is chargeable	ಪ್ರಗ 1721
4	Instrument Order NO. & Date	WONO: E&I(D)/32/15-16 dt 24.3.2016
5	Name Of Contractor	Sri. N. Shivananda, # 35, 2nd Cross, Defence Colony, Hesaraghatta Main road, Bagalagunte Bangalore-560073.
6 a	Time Stipulated for Completion of work	90 ದಿನ
b	Delay in Exculpation of Work	—
7	Measurement recorded in	
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	ಜೆ.ಇ ಮತ್ತು ಎ.ಇ
	b) Asst. Exe Engineer	ಕಾರ್ಯಪಾಲಕ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
17.47	15 3173370	—	168267-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,

Dasarahalli Zone, Bangalore-57.